

Work Order ID 52118

September 16, 2009 1:11:37 PM

Page 1

Item ID: D209-669-043
Revision ID: B
Item Name: Replacement Skidtube

Accept

Setup Start

Stop

Start Date: 09/16/2009 Start Qty: 1.00
Required Date: 09/30/2009 Req'd Qty: 1.00

Cust Item ID:
Customer:

Reference:

Approvals: Process Plan: MF Date: 09-09-16 Tooling:

Date:

Run Start

QC:

Date:

SPC (Y/N):

Date:

Stop

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Draw Number	Draw Rev.	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
--------------------------------	--------------------------	----------------------	----------------	--------------	--------------	---------------	---------------	------------------	----------------

Draw Nbr	Revision Nbr
D2906	Rev B

100

0.00

DC

Document Control

DOCUMENT CONTROL

Memo

0.00

Photocopy D209-669 bluefile & type labels per PPP D205-669-043 Chg 002

N/A

Am 09-09-210

110

0.00

Skidtubes

Skidtubes

Skidtubes

Memo

0.00

1- Inspect mat'l D2500-1-190 for damage

2-Cut D2500-1-190 per Dwg D2906 if necessaryDeburr ends

3-Acid etch and Alodine tube per QSI 005 4.1

Am 09-09-210

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 52118

September 16, 2009 1:11:37 PM



Page 2

Item ID: D209-669-043

Accept



Setup Start



Revision ID: B

Stop



Item Name: Replacement Skidtube

Start Date: 09/16/2009 Start Qty: 1.00



Cust Item ID:

Required Date: 09/30/2009 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run Start



QC:

Date:

SPC (Y/N):

Date:

Stop

Sequence ID/
Work Center IDOperation
DescriptionSet Up/
Run HoursDraw
NumberDraw
Rev.Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

120

QC3- Inspect Part Finish

0.00

QC

Memo

0.00

Quality Control

9-9-21

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 52118

September 16, 2009 1:11:37 PM



Page 3

Item ID: D209-669-043

Accept



Setup Start



Revision ID: B

Stop



Item Name: Replacement Skidtube

Start Date: 09/16/2009 Start Qty: 1.00



Cust Item ID:

Required Date: 09/30/2009 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run Start



QC:

Date:

SPC (Y/N):

Date:

Stop



Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Draw
Number

Draw
Rev.

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

130

0.00



Skidtubes

Skidtubes

0.00

Memo

1-Drill pilot holes using drill jig DT8149, DT8711-2 & DT8711-3 (Do not use cutting fluid)

2-Open holes to 0.500" as per Dwg D2906 without cutting fluid

3-Countersink holes as per Dwg D2906 without cutting fluid

4-Deburr and blow out all chips from inside of tube

5-Bond web in place per QSI 015. Allow 12 Hrs. cure time before cutting
Pick:

Qty ☐ Part Number ☐ Description ☐ Batch

A/R ☐ Sikaflex-291 ☐ M11239 ☐

Sikaflex expire date: 02/20/2010

Start Time: 4:30 PM Date: 9-9-21

Fin Time: 8 AM Date: 9-9-22

pick:

Qty

P/N

description

B/N

1

D2926-3

Web

B52065

mb 09-09-21
9-9-21

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 52118

September 16, 2009 1:11:37 PM



Page 4

Item ID: D209-669-043

Accept



Setup Start



Revision ID: B

Stop



Item Name: Replacement Skidtube

Start Date: 09/16/2009 Start Qty: 1.00



Cust Item ID:

Required Date: 09/30/2009 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

Run Start



QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Stop



Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Draw Number	Draw Rev.	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
140 CNC Bend 1 CNC Delta 100 Bender	BENDING MACHINE - CROSSTUBES Memo 1-Bend as per program COB43FWD & COBRAFT on CNC Bender and Folio FT 2-Cut tubes as per Dwg. D2906 & per template DT8185B & DT8185BC	0.00 0.00							
150 Skidtubes Skidtubes	Skidtubes Memo 1-Cut tube as per dwg and ensure ends are perpendicular to ridge 2-Deburr ends 3-Prepare tube for welding, remove alodine as required.	0.00 0.00							
160 QC Quality Control	QC5- Inspect part completeness to step on W/O Memo	0.00 0.00							

DP 9-9-22

N/A

MB 09-09-22

2) 8/21/22

ED

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 52118

September 16, 2009 1:11:37 PM



Page 5

Item ID: D209-669-043

Accept



Setup Start



Revision ID: B

Stop



Item Name: Replacement Skidtube

Start Date: 09/16/2009 Start Qty: 1.00



Cust Item ID:

Required Date: 09/30/2009 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run Start



QC:

Date:

SPC (Y/N):

Date:

Stop



Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Draw
Number

Draw
Rev.

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

170

0.00



Skidtubes

Large Fab

Memo

0.00

Skidtubes

1-Weld crossbolt spacers D2579 as per Dwg. D2906 and QSI 004.
For D2579 spacers, weld one side, pass 3/8" drill, weld other side, pass 3/8" drill
A/R [unclear] Aluminum Rod

mill 682

BE 09/09/22

2-Grind welds as per Dwg D2906 Grind flush ridge made from bending

am 09-09-23

3-Drill holes for wearplates using DT8217 Open holes to 19/64", adjust stopper
not to hit web. Debur

4-Counterbore crossbolt spacers to 7/16" ID x 1.0" deep as per Dwg D2906,
Debur holes

- Hum 9-9-23

5-Drill pilot holes for aft & fwd cap using DT8215 open holes to #6" Debur

6-Drill pilot holes for Tow ring using DT8091-3 , open to .640" and Debur

180

QC10- Inspect visual per QSI004- ground welds

0.00



QC

Memo

0.00

=> 5076124

FL

Quality Control

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 52118

September 16, 2009 1:11:37 PM



Page 6

Item ID: D209-669-043

Accept



Setup Start



Revision ID: B

Stop



Item Name: Replacement Skidtube

Start Date: 09/16/2009 Start Qty: 1.00



Cust Item ID:

Required Date: 09/30/2009 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

Run Start



QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Stop



Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Draw
Number

Draw
Rev.

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

190

QC5- Inspect part completeness to step on W/O

0.00

2) 509/09/24



QC

Memo

0.00



Quality Control

200

Pressure Wash per QSI005 4.3

0.00

= 18 09/09/24



HandFinish

Memo

0.00



Hand Finishing

210

White Gloss(Ref:4.3.5.1) per QSI005 4.3-Alum

0.00

M112260




Powdercoat

Memo

0.00

22 09/09/24



Powder Coating

START TIME: 2:00pm
OVEN TEMPERATURE: 320°C
FINISH TIME: 2:30pm

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 52118

September 16, 2009 1:11:37 PM



Page 7

Item ID: D209-669-043

Accept



Setup Start



Revision ID: B

Stop



Item Name: Replacement Skidtube

Start Date: 09/16/2009 Start Qty: 1.00



Cust Item ID:

Required Date: 09/30/2009 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

Run Start



QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Stop

Sequence ID/
Work Center IDOperation
DescriptionSet Up/
Run HoursDraw
NumberDraw
Rev.Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

220

QC3- Inspect Part Finish

0.00

09-04-25

0.00



QC

Memo

Quality Control

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 52118

September 16, 2009 1:11:37 PM

Page 8

Item ID: D209-669-043
Revision ID: B
Item Name: Replacement Skidtube

Accept

Setup Start

Stop

Start Date: 09/16/2009 Start Qty: 1.00
Required Date: 09/30/2009 Req'd Qty: 1.00

Cust Item ID:
Customer:

Reference:

Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____
QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Run Start

Stop

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Draw Number	Draw Rev.	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
--------------------------------	--------------------------	----------------------	----------------	--------------	--------------	---------------	---------------	------------------	----------------

230

0.00



HandFinish

HandFinishing

Memo

0.00

Hand Finishing

1-Install inserts & wearplates as per Dwg. D2906. Use a drop of Sikaflex on insert holes before installing wearplates

A/R ☐ ☐ ☐ Sikaflex-291 M 112391
Sikaflex expire date: 12/30

2-Coat D2594-3 O' rings with Petroleum Jelly and install on D2594-1 plugs as per Dwg D2906

3-Inspect for foreign object per QSI 024

4-Install D2855 Fwd & Aft Cap as per Dwg D2906 and seal Fwd & Aft Cap with Sikaflex. Clean excess adhesive

A/R ☐ ☐ ☐ Sikaflex-291 M 112391
Sikaflex expire date: 12/30

5-Wing Walk as per Dwg D2906 and QSI 005 4.4
Batch: M 112106

BR 09-09-25.

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 52118

September 16, 2009 1:11:37 PM

Page 9

Item ID: D209-669-043

Accept

Revision ID: B

Item Name: Replacement Skidtube

Start Date: 09/16/2009 Start Qty: 1.00

Required Date: 09/30/2009 Req'd Qty: 1.00

Reference:

Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Run Start

Stop

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Draw Number	Draw Rev.	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
--------------------------------	--------------------------	----------------------	----------------	--------------	--------------	---------------	---------------	------------------	----------------

240 QC Quality Control	QC5- Inspect part completeness to step on W/O Memo Inspect Aft Cap, Fwd Step and Wing Walk of work to Current Step Inspect for Foreign objects per QSI 024	0.00 27.5 or 10.25 0.00							
------------------------------	--	-------------------------------	--	--	--	--	--	--	--

250 Packaging Packaging	Packaging Memo Identify and pack for shipping as per PPPD209-669-043 Location: _____ PPP Rev: _____	0.00 0.00	PPD 52149				9/10/09	54	
-------------------------------	---	--------------	-----------	--	--	--	---------	----	--

260 QC Quality Control	QC21- Final Inspection - Work Order Release Memo	0.00 0.00					09/10/05		
------------------------------	---	--------------	--	--	--	--	----------	--	--

W 09.10.02

W/O:		WORK ORDER CHANGES						
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector	

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

September 16, 2009 1:11:37 PM

Page 1

Work Order ID: 52118

Parent Item: D209-669-043RevB

Parent Item Name: Replacement Skidtube

Start Date: 09/16/2009

Required Date: 09/30/2009

Comments:

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
D2500-1-190RevU/R		Manufactured	No			110	Each	0.0000	1.0000			
Ext'n -1' Beam Tube 4"												
D2926-3RevA		Manufactured	No			110	Each	1.0000	1.0000			
Web												

B-50166 MB 09-09-21

B 52065 DP 9-9-21
Main Warehouse
ST
46846

D2579RevE		Manufactured	No			170	Each	284.0000	19.0000			
Crossbolt Spacer												

Warehouse	Loc Qty	Loc Code
Location		
Main Warehouse		
ST	284	
43988	4	
46434	4	
46956	2	
47797	9	
48272	2	
51314	100	
51315	163	

B 51525
MB 09-09-22
PAK

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

September 16, 2009 1:11:37 PM

Work Order ID: 52118



Parent Item: D209-669-043RevB



Parent Item Name: Replacement Skidtube



Start Date: 09/16/2009

Required Date: 09/30/2009

Comments:

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
D2855RevA 		Manufactured	No			230	Each	15.0000	2.0000			
Cap												

Warehouse

Loc Qty

Loc Code

Location

Main Warehouse

FP6 50770
50513

15
15

2 BL 09-09-25.

AN3-5A

Purchased

No

230

Each

2,461.000 4.0000



Bolt

Warehouse

Loc Qty

Loc Code

Location

Main Warehouse

ST

2461

100188
105057 ✓
15205

192
2243
26

4 BL 09-09-25.

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Page 3

September 16, 2009 1:11:37 PM

Work Order ID: 52118



Parent Item: D209-669-043RevB



Parent Item Name: Replacement Skidtube

Start Date: 09/16/2009

Required Date: 09/30/2009

Comments:

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
AN960JD10L		Purchased	No			230	Each	6,485.000	4.0000			



Washer



<u>Warehouse</u>	<u>Loc Qty</u>	<u>Loc Code</u>
<u>Location</u>		
Main Warehouse		
ST	6485	
101291	16	
104885	153	
105793	236	
109632 ✓	1080	
110985	5000	

4 BR 09-09-25.

ALS7-1032-130

Purchased

No

230

Each

3,348.000

44.0000



Insert



<u>Warehouse</u>	<u>Loc Qty</u>	<u>Loc Code</u>
<u>Location</u>		
Main Warehouse		
ST	3348	
105855	16	
108606	52	
111529	1488	
111779 ✓	1792	

4 BR 09-09-25.

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

September 16, 2009 1:11:37 PM

Work Order ID: 52118



Parent Item: D209-669-043RevB



Parent Item Name: Replacement Skidtube


Start Date: 09/16/2009

Required Date: 09/30/2009

Comments:

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
AN3C4A  BOLT		Purchased	No			230	Each	400.0000	44.0000			

Warehouse Loc Qty Loc Code

Location

Main Warehouse

112720

44 BL 09-09-25

ST

400

112082

14

112314

140

112612

246

AN960C10L

Purchased

No

230

Each

6,964.000

44.0000



washer

Warehouse Loc Qty Loc Code

Location

OFFSHORE

FG

100

103585

100

Main Warehouse

ST

6864

112116

1864

112612 ✓

5000

44 BL 09-09-25

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Page 5

September 16, 2009 1:11:37 PM

Work Order ID: 52118



Parent Item: D209-669-043RevB



Parent Item Name: Replacement Skidtube

Start Date: 09/16/2009

Required Date: 09/30/2009

Comments:

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
D2594-3RevC 		Manufactured	No			230	Each	864.0000	14.0000			
O-Ring, 205 Skidtube												

Warehouse Loc Qty Loc Code
Location

Main Warehouse

FP 500

51613 ✓ 500

Main Warehouse

ST 364

27168 44

29908 320

D2594-1RevC

Manufactured No

230 Each

1,121.000 14.0000



Plug, 205 Skidtube

Warehouse Loc Qty Loc Code
Location

Main Warehouse

ST 1121

42221 16

42807 92

43884 3

46435 2

47251 83

51527 100

51757 ✓ 825

14 09-09-25

14 09-09-25

September 16, 2009 1:11:37 PM

Shop Packet Print

Page 5

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

September 16, 2009 1:11:37 PM

Work Order ID: 52118

Parent Item: D209-669-043RevB

Parent Item Name: Replacement Skidtube



Comments:

Start Date: 09/16/2009

Required Date: 09/30/2009

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
D3564-9RevD		Manufactured	No			230	Each	45.0000	1.0000			
												
Wearshoe												

<u>Warehouse</u>	<u>Loc Qty</u>	<u>Loc Code</u>
<u>Location</u>		
Main Warehouse		
FP19	40	
51675 ✓	40	
Main Warehouse		
ST	5	
44659	1	
45825	1	
51258	3	

BR 1 09-09-25

D3564-11RevD

Manufactured No

230

Each

15.0000

1.0000



Wearshoe

<u>Warehouse</u>	<u>Loc Qty</u>	<u>Loc Code</u>
<u>Location</u>		
Main Warehouse		
FP	13	
51256 ✓	13	
Main Warehouse		
ST	2	
45823	1	
50112	1	

1 BR 09-09-25

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Page 7

September 16, 2009 1:11:37 PM

Work Order ID: 52118



Parent Item: D209-669-043RevB



Parent Item Name: Replacement Skidtube

Start Date: 09/16/2009

Required Date: 09/30/2009

Comments:

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
D3564-5RevD		Manufactured	No			230	Each	47.0000	1.0000			
Wearshoe												

<u>Warehouse</u>	<u>Loc Qty</u>	<u>Loc Code</u>
<u>Location</u>		
OFFSHORE		
FG	2	
34806	2	
Main Warehouse		
FP19	43	
51257	2	
51655 ✓	41	
Main Warehouse		
ST	2	
45824	1	
47433	1	

1 bl 09-09-25

September 16, 2009 1:11:37 PM

Shop Packet Print

Page 7

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

September 16, 2009 1:11:37 PM

Work Order ID: 52118



Parent Item: D209-669-043RevB



Parent Item Name: Replacement Skidtube

Start Date: 09/16/2009

Required Date: 09/30/2009

Comments:

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
D3566-1RevC		Manufactured	No			230	Each	49.0000	2.0000			



Gasket

<u>Warehouse</u>	<u>Loc Qty</u>	<u>Loc Code</u>
<u>Location</u>		
Main Warehouse		
FP	39	
51612 ✓	23	
51912	16	
Main Warehouse		
ST	10	
46349	1	
47434	2	
51218	1	
51259	6	

2 BK 09-09-25

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Page 9

September 16, 2009 1:11:37 PM

Work Order ID: 52118



Parent Item: D209-669-043RevB



Parent Item Name: Replacement Skidtube

Start Date: 09/16/2009

Required Date: 09/30/2009

Comments:

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
D3566-5RevC		Manufactured	No			230	Each	55.0000	1.0000			



Gasket



<u>Warehouse</u> <u>Location</u>	<u>Loc Qty</u>	<u>Loc Code</u>
Main Warehouse		
FP	12	
51929	12	
Main Warehouse		
FP19	36	
51669 ✓	36	
Main Warehouse		
ST	7	
36113	1	
46186	1	
47318	1	
51260	4	

1 BR09-09-25


W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries



QTY -041	QTY -043	Part Number	Description
X		D2906-041	SKIDTUBE ASSEMBLY
	X	D2906-043	SKIDTUBE ASSEMBLY
1	1	D2500-1-190	EXTRUSION
22	19	D2579	CROSS BOLT SPACER
12	14	D2594-1	PLUG
12	14	D2594-3	O-RING
2	2	D2855	AFT CAP
1		D2926-1	WEB
	1	D2926-3	WEB
1	1	D3564-9	WEARSHOE (REPLACES D2577-1)
1	1	D3564-11	WEARSHOE (REPLACES D2577-3)
1	1	D3564-5	WEARSHOE (REPLACES D2577-5)
1		D3564-15	WEARSHOE
2	2	D3566-1	GASKET
1	1	D3566-5	GASKET
1		D3566-15	GASKET
50	44	ALS7-1032-130 or AKS7-1032-130 or AKS4-1032-130 or ALS4-1032-130	INSERT
50	44	AN3C4A	BOLT
4	4	AN3-5A	BOLT
50	44	AN960C10L	WASHER
4	4	AN960JD10L	WASHER

52118

GENERAL NOTES:

- 1) TOLERANCES ARE PER DART QSI 018 UNLESS OTHERWISE NOTED.
- 2) LENGTH OF D2500-1 EXTRUSION BEFORE BENDING = 190 INCHES.
- 3) INSERT D2926-1/-3 WEB TO LOCATION SHOWN OFF AFT END OF SKIDTUBE AND BOND WEB INTO OUTER TUBE WITH NON-STRUCTURAL SIKAFLEX-241/291 ADHESIVE PER DART QSI 015 BEFORE BENDING. ENSURE HOLES LINE-UP.
- 4) BEND AS A SMOOTH RADIUS STARTING WITH A MAXIMUM CENTERLINE RADIUS OF 60 AND ENDING WITH A MINIMUM RADIUS OF 30. A MAXIMUM REDUCTION OF 0.200 IN DIAMETER IS ALLOWABLE IN THE BENT PORTION OF THE TUBE.
- 5) BEND AS A SMOOTH RADIUS STARTING WITH A MAXIMUM CENTERLINE RADIUS OF 60 AND ENDING WITH A MINIMUM RADIUS OF 30. A MAXIMUM REDUCTION OF 0.200 IN DIAMETER IS ALLOWABLE IN THE BENT PORTION OF THE TUBE.
- 6) USE DART DRILL TEMPLATE DT2906-041T1 (D2906-041) OR DT2906-043T1 (D2906-043) TO LOCATE AND DRILL Ø0.297 HOLES FOR WEARSHOE INSERTS. INSTALL ALS7-1032-130 PER SECTION C-C AFTER FINISH. INSTALL AN3C4A BOLTS AND AN960C10L WASHERS WITH SIKAFLEX-241/291.
- 7) WELDING TO BE DONE PER DART QSI 004.
- 8) FINISH:
ACID ETCH, ALODINE PER DART QSI 005 4.1 PRIOR TO INSERTING D2926-1/-3 WEB. POWDER COAT ASSEMBLY WHITE (REF 4.3.5.1) PER DART QSI 005 4.3 BLACK ANTI-SKID PAINT AS INDICATED PER DART QSI 005 4.4
- 9) INSERT D2594-1 PLUG C/W D2594-3 O-RING IN HOLES MARKED 'P' (BOTH SIDES OF TUBE) AFTER FINISH (12 PLACES).
- 10) ALL DIMENSIONS ARE IN INCHES.

RELEASED

07.09.04

B	UPDATE DRAWING FORMAT; RE-ORGANIZE; ADD STAINLESS STEEL WEARPLATES AND GASKETS CHANGE WEARPLATE HARDWARE TO SS; PG 1: ADD NOTE 10; PG 2 C7: REMOVE AFT Ø0.640 HOLE FROM -041; PG 3 C3: CORRECTED -043 CAP P/N; PG 3 D7: 38 PLACES WAS 44 PLACES;	CB	07.08.21
A	NEW ISSUE	CP	04.06.22
REV.	DESCRIPTION	BY	DATE
DESIGN	9P	DART AEROSPACE LTD HAWKESBURY, ONTARIO, CANADA	
DRAWN	C.B		
CHECKED	PH	DRAWING NO.	REV. B
MFG. APPR.	21	D2906	SHEET 1 OF 3
APPROVED	100	TITLE	SCALE
DE APPR.	100	AH-1 (209) SKIDTUBE ASSEMBLY	NTS
DATE	07.08.21	COPYRIGHT © 2004 BY DART AEROSPACE LTD THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.	

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____


NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries



RELEASED

07.09.04



DESIGN	<i>Q</i>	DART AEROSPACE LTD HAWKESBURY, ONTARIO, CANADA
DRAWN	<i>CB</i>	
CHECKED	<i>PH</i>	DRAWING NO.
MFG. APPR.	<i>PH</i>	D2906
APPROVED	<i>PH</i>	TITLE
DE APPR.	<i>PH</i>	AH-1 (209) SKIDTOOE ASSEMBLY
DATE	07.08.21	SCALE 1:2

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____


NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries



RELEASED

#52118



DESIGN	<i>q</i>	DART AEROSPACE LTD	
DRAWN	<i>CB</i>	HAWKESBURY, ONTARIO, CANADA	
CHECKED	<i>PH</i>	DRAWING NO.	REV. B
MFG. APPR.	<i>PH</i>	D2906	SHEET 3 OF 3
APPROVED	<i>PH</i>	TITLE	SCALE
DE APPR.	<i>PH</i>	AH-1 (209) SKIDTUBE ASSEMBLY 1:24	
DATE	07.08.21	COPYRIGHT © 2004 BY DART AEROSPACE LTD THIS DOCUMENT IS PRIVATE CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT THE WRITTEN PERMISSION FROM DART AEROSPACE LTD	

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

NO. 208

AWS D17.1.2001
QUALIFICATION TEST RECORD

Name: Barelay Elliott
Job number: 52165
Part number: 1209-669-043
Description: 209 Skid tube
Welding Process: Tig[☒] Mig[☐]
Base material: Alum
Current: AC[☒] DC[☐]

TEST REQUIREMENTS AND RESULTS

Visual: pass[☒] fail[☐]
Penetration: pass[☒] fail[☐]

UNACCEPTABLE

Cracks: pass[☒] fail[☐]
Undercut: pass[☒] fail[☐]
Pin holes: pass[☒] fail[☐]
Overlap (cold lap): pass[☒] fail[☐]
Porosity (surface): pass[☒] fail[☐]
Coloration: pass[☒] fail[☐]

Qualifier David Dangel Date of Test Coupon 09/09/23
Welder Barelay Elliott Date of Test Coupon 09/09/23

The above named individual is qualified in accordance with AWS D17.1.2001 to weld